

East Smith Road & Hannegan Road Intersection Improvements CRP # 914002

Construction Funding Year(s): 2023

Project Narrative:

The intersection of East Smith and Hannegan Roads is located in Sections 28, 29, 32 and 33, T39N, R3E. This intersection currently experiences significant delays due to the traffic volumes and coupled with the lack of left-turn channelization on Smith Road, along with no protected left turn movements on all legs of the intersection. The project work entails the construction of a multi-lane roundabout with associated drainage infrastructure at the intersection. This project is listed #R2 on the 2022-2027 Six-Year Transportation Improvement Program.

Project Status:

The project design phase is currently at 90%. Permitting is on track with right-of-way acquisition currently being the critical path to the project. Construction is planned for summer of 2023 depending on ROW acquisition, along with utility relocation.

Total Estimated Project Cost: \$5,800,000	Funding Sources:	
Expenditures to Date: \$790,000	Federal	\$1,000,000 HSIP
	State	\$0
	Local	\$4,800,000

Environmental Permitting	NEPA, ESA, Corp of Engr, Cllg/CAO, DOE
Right-of-Way Acquisition (Estimate)	\$550,000
County Forces (Estimate)	N/A

