

East Smith Road & Hannegan Road Intersection Improvements CRP # 914002

Construction Funding Year(s): 2021 - 2022

Project Narrative:

The intersection of East Smith and Hannegan Roads is located in Sections 28, 29, 32 and 33, T39N, R3E. This intersection currently experiences delays due to the lack of left-turn channelization on Smith Road. The project work entails the construction of a two-lane Roundabout at the intersection. This project is listed **#R2** on the 2021-2026 Six-Year Transportation Improvement Program.

Project Status:

The 'Alternatives Analysis' completed by a traffic consultant in 2018 determined a two-lane Roundabout as the best design solution. Design proceeding, and is expected to be completed in 2021, with Construction planned for 2021 or 2022 depending on ROW acquisition, utility relocation, and environmental permitting.

Total Estimated Project Cost: \$4,785,000	Funding Sources:	
	Federal	\$2,000,000 STBG/HSIP available in 2021
Expenditures to Date: \$450,000	State	\$0
	Local	\$2,785,000

Environmental Permitting	NEPA, ESA, Corp of Engr, Clrg/CAO, DOE
Right-of-Way Acquisition (Estimate)	\$220,000
County Forces (Estimate)	N/A

