

**Marine Drive
Locust Avenue to Alderwood Avenue
Reconstruction and Bike/Ped Facilities
CRP # 917001**

Construction Funding Year(s): 2021 - 2022

Project Narrative:

This Marine Drive project is located between Locust Ave. and Alderwood Avenue in Section 15 of T38N, R2E. The work involves reconstruction of approximately ½ mile of roadway with emphasis on bike/pedestrian and stormwater quality enhancements. This project is listed **#R3** on the 2021-2026 Six-Year Transportation Improvement Program.

Project Status:

Survey completed and design initiated in 2019. Design to be completed in late 2020, with ROW acquisition and environmental permitting to be completed in early 2021. Construction is expected to begin in summer of 2021.

Total Estimated Project Cost: \$4,177,200	Funding Sources:	
	Federal	\$1,510,000 (STBG) Available in 2021
Expenditures to Date: \$350,000	State	\$0
	Local	\$2,667,200

Environmental Permitting	ECS, BA, SEPA, CLR/CAO, Corps of Engrs
Right-of-Way Acquisition (Estimate)	\$50,000
County Forces (Estimate)	N/A

